

Ministry of Public Infrastructure
Works Services Group
Details of Multi Year Contracts 2017/2018

Hinterland/Coastal Airstrips - Project Code 1601100

No.	Project Title/ Location Hinterland/Coastal Airstrips	Tender Board Ref. No.	Name of Contractor	Contract Cost (G\$)	Commencement Date	Duration	Defects Liability Period	Estimated Expenditure as at Dec.31, 2017 (G\$)	Estimated Amount due as at Dec. 31, 2018 (G\$)	Cashflow Projection			Remarks
										JAN	Feb	March	
2016 Contracts													
1	Rehab. of Iwokrama - Fairview Airstrip, Reg. No. 9	NPTAB:1533/2016/32	JR Ranch Inc.	154,715,175	June, 2016	3 Months	Works not yet taken over.	146,797,276	7,918,000	-	-	-	Runway completed but design of terminal bldg. pending approval of President.
2	Rehabilitation of Kaikan Airstrip	NPTAB:3266/2016/32	KP Thomas & Sons Contracting Inc.	74,209,850	Jan. 03, 2017	3 Months	Works not yet taken over.	70,299,069	2,045,000	-	2,045,000	-	Works completed but taking over certificate not issued since substantial corrective works are to be done on surface course.
3	Rehab. of Eteringbang Airstrip Lot 1 Reg No. 7	NPTAB:872/2016/32	STP Investment	76,605,100	Nov. 21, 2016	9 Months	Project in Progress	61,338,955	8,046,000	-	-	8,046,000	80% to 85% completed; stabilisation of base outstanding.
4	Rehab. of Kurupung Airstrip - Lot 2 Reg No 7	NPTAB:872/2016/32	MMC Inc.	28,984,400	Nov. 21, 2016	9 Months	Feb.02, 2017 to Feb.01, 2018	28,257,497	727,000	-	727,000	-	Completed
5	Rehab. of Paramakatoi Airstrip Lot 3 - Reg No. 8	NPTAB:872/2016/32	N & A Construction	39,947,430	Nov. 21, 2016	9 Months	Project in Progress	36,949,804	1,999,000	1,999,000	-	-	90% completed; surface treatment outstanding.
6	Rehab. of Kato Airstrip - Lot 4 Reg No. 8	NPTAB:872/2016/32	Colin Talbot Contracting Services	65,627,935	Nov. 21, 2016	9 Months	Project in Progress	48,792,557	15,195,000	-	15,195,000	-	80% completed; surface treatment & part of base course outstanding.
7	Rehab. of Kopinang Airstrip - Lot 5 Reg No. 8	NPTAB:872/2016/32	Colin Talbot	59,005,046	Nov. 21, 2016	9 Months	Nov.17, 2017 to Nov.16, 2018	57,449,921	1,475,000	-	-	-	Completed
8	Rehab. of Monkey Mountain Airstrip Lot 6 Reg No. 8	NPTAB:872/2016/32	KP Thomas & Sons Contracting Inc.	23,825,300	Nov. 21, 2016	9 Months	Dec.21, 2016 to Dec.20, 2017	23,825,301	-	-	-	-	Completed
9	Rehab. of Annai Airstrip - Lot 7 - Reg No. 9	NPTAB:872/2016/32	SYMS General Contractors Inc.	56,948,600	Nov. 21, 2016	9 Months	Nov.18, 2017 to Nov.17, 2018	55,520,986	1,424,000	-	-	-	Completed
2017 CONTRACTS													
10	Rehab. of Ekereku Bottom Airstrip Reg. No. 7 - Lot 1	NPTAB:930/2017/32	BK International	59,101,325	July 24, 2017	18 Weeks	Nov.25, 2017 to Nov.24, 2018	55,268,163	3,834,000	-	-	-	Completed
11	Rehab. of Baramita Airstrip Reg. No.1 -Lot 2	NPTAB:930/2017/32	Mohammed R. Khan	70,000,000	July 31, 2017	12 Weeks	Nov.05, 2017 to Nov.04, 2018	68,194,060	1,750,000	-	-	-	Completed
12	Rehab. of Chi-Chi West Airstrip, Reg.7							-		-	-	-	Not awarded. Procurement process annulled; to be retendered.
TOTAL (G\$)				808,895,740				652,693,589	44,413,000	1,999,000	17,967,000	8,046,000	